



PREFEITURA MUNICIPAL DE FERRAZ DE VASCONCELOS
SECRETARIA MUNICIPAL DE OBRAS
CRONOGRAMA FISICO-FINANCEIRO



OBRA: CONSTRUÇÃO DE CRECHE MUNICIPAL MANOEL GOMES DOS SANTOS GASTÃO

Descrição	MESES												Valor do Item	%
	1	2	3	4	5	6	7	8	9	10	11	12		
1 - SERVIÇOS PRELIMINARES	R\$ 48.028,08	R\$ 48.028,08											96.056,15	4,63%
2 - LIMPEZA DE TERRENO	R\$ 14.497,54	R\$ 14.497,54											28.995,07	1,40%
3 - MOVIMENTAÇÃO DE TERRA	R\$ 19.243,49	R\$ 19.243,49											38.486,97	1,86%
4 - ESTRUTURAS		R\$ 130.128,38	R\$ 130.128,38	R\$ 130.128,38	R\$ 130.128,38								520.513,50	25,11%
5 - INSTALAÇÕES HIDROSSANITÁRIAS				R\$ 33.560,19	R\$ 33.560,19	R\$ 33.560,19	R\$ 33.560,19						134.240,76	6,48%
6 - ABRIGO DE GÁS E ABRIGO DE LIXO											R\$ 7.054,98	R\$ 7.054,98	14.109,95	0,68%
7 - PROTEÇÃO CONTRA INCÊNDIO												R\$ 2.023,66	2.023,66	0,10%
8 - INSTALAÇÕES ELÉTRICAS				R\$ 17.310,69	R\$ 17.310,69	R\$ 17.310,69	R\$ 17.310,69	R\$ 17.310,69	R\$ 17.310,69				103.864,16	5,01%
9 - PAREDES, REVESTIMENTOS E FORROS		R\$ 63.884,52	R\$ 63.884,52	R\$ 63.884,52	R\$ 63.884,52	R\$ 63.884,52	R\$ 63.884,52	R\$ 63.884,52					447.191,67	21,57%
10 - PISOS								R\$ 41.895,36	R\$ 41.895,36	R\$ 41.895,36	R\$ 41.895,36	R\$ 41.895,36	209.476,80	10,10%
11 - PINTURA									R\$ 5.035,58	R\$ 5.035,58	R\$ 5.035,58		15.106,75	0,73%
12 - COBERTURA							R\$ 45.940,49	R\$ 45.940,49	R\$ 45.940,49	R\$ 45.940,49			183.761,95	8,86%
13 - ESQUADRIAS									R\$ 65.884,52	R\$ 65.884,52	R\$ 65.884,52	R\$ 65.884,52	263.538,09	12,71%
14 - SERVIÇOS COMPLEMENTARES											R\$ 7.853,00	R\$ 7.853,00	15.705,99	0,76%
Total:	R\$ 81.769,10	R\$ 275.783,99	R\$ 194.015,90	R\$ 244.883,78	R\$ 244.883,78	R\$ 114.755,41	R\$ 160.695,90	R\$ 169.031,07	R\$ 176.066,65	R\$ 158.755,95	R\$ 127.723,44	R\$ 124.711,51	2.073.071,47	100,00%
BDI (25,00%):	R\$ 20.442,27	R\$ 68.946,00	R\$ 48.503,97	R\$ 61.220,95	R\$ 61.220,95	R\$ 28.688,85	R\$ 40.173,97	R\$ 42.257,77	R\$ 44.016,66	R\$ 39.688,99	R\$ 31.930,86	R\$ 31.177,88	518.267,87	
TOTAL GERAL:	R\$ 102.211,37	R\$ 344.729,99	R\$ 242.519,87	R\$ 306.104,73	R\$ 306.104,73	R\$ 143.444,26	R\$ 200.869,87	R\$ 211.288,83	R\$ 220.083,31	R\$ 198.444,94	R\$ 159.654,29	R\$ 155.889,39	2.591.339,34	

André Felipe Maia Alfonso
Engenheiro Civil
CREA-SP 5070657923